

Incor Lake City – Hyderabad
Apr '26

External Road works :

Week-1:



Front compound wall leveling WIP

Week-2:



Front compound wall leveling and filling WIP

Week-3:



Main gate front area soil filling levelling

Week-4:



Compound wall front side leveling work in progress

Road works :

Week-1:



Front Transformer yard
area soil filling WIP

Week-2:



Electrical cable trench
excavation work in
progress

Week-3:



Electrical cable trench
backfilling in progress

Week-4:



Bund side boundary area
soil filling & levelling
work in progress.

Drain Work:

Week-1:



Main road side storm water drain raft casting in progress

Week-2:



Main road Storm water drain shuttering work in progress

Week-3:



Deshuttering work in progress

Week-4:



Main road side storm water drain slab casting in progress

Front Tower A:**Week-1:**

Excavation work at
Tower A

Week-2:

Existing road excavation
work in progress at tower -A

Week-3:

Excavation work at
Tower A

Week-4:

Excavation work at
Tower A

Jungle :

Week-1:



Jungle cleaning and vehicle movements access making completed

Week-2:



Soil backfilling purpose making road access, jungle cleaning work in progress at KPIL 2nd gate area

Week-3:



Soil unloading at dewatered area at KPIL 2nd gate

Week-4:



Soil Dozing at soil unloading point

Curved Wall :

Week-1:



Curved wall columns
shuttering work in progress

Week-2:



Curved wall Deshuttering
work in progress

Week-3:



Curved wall reinforcement
work in progress

Week-4:



Curved wall strip beam
de-shuttering work in
progress

STP Work :

Fortnight-1:



Stp Deshuttering work in
progress

Fortnight-2:



Stp Deshuttering work in
progress

Transformer yard :

Week-1:



Transformer yard cable trench major consolidation completed and soil refilling in progress for levelling

Week-2:



Transformer yard area consolidation work in progress

Week-3:



Transformer yard area consolidation & leveling work in progress

Week-4:



Transformer yard area soil leveling work in progress

External works:

Fortnight-1:



Between flat nos - 24 & 25,
on the westside corridor face
rectification work is in
progress

Fortnight-2:



Flat-24 and 25 between
corridor face grinding and
touchup works in progress

Basement work:

Fortnight-1:



Basement-2 west side wall
surface preparation work in
progress

Fortnight-2:



Basement-2 west side columns
surface preparation works in
progress

Flooring work :

Week-1:



On the 21st floor flat no- 28 utility tile wall dado and flooring work is in progress

Week-2:



On the 21st floor flat no 20 tile main flooring work is in progress

Fortnight-2:



On the 21st floor flat no- 19 tile main flooring work is in progress

Putty Works:

Fortnight-1:



5th floor Flat -18 Fine putty
1st coat WIP

Week-3:



5th floor Flat no -532,533
primer WIP.

Week-4:



7th floor Flat -25 2nd coat
fine putty Touch up work
in progress

Door Works:

Week-1:



15th floor doors
rectification works in
progress

Week-2:



16th floor doors rectification
work in progress

Fortnight-2:



17th floor doors polishing
work in progress

Windows Works:

Fortnight-1:



13th floor UPVC windows
rectification works in
progress

Fortnight-2:



13th floor Windows
rectification WIP

Plumbing Work :

Fortnight-2:



17th floor flat no 17 shaft
PVC piping in progress